


Completion Report

1	Name of Wok	Maintenance & Repairs of footpath and roads in ward No 14 Bagalagunte		
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 46 /21-22, Dt.13.01.2022		
		EE/DZ/TS/25/21-22, Dt.13.01.2022		
3	Head of Account which is Chargeable	P-3726		
4	Enstrument Order No. & Date	EE/DD/WO/58 /22-23, Dt.01.07.2022		
5	Name of Contractor	B K Nagendra		
6a	Time Stipulated for Completion of work	180 days		
b	Delay in execution of work	Nil		
7	Measurement recorded in MB	MB No. 668/17-18		
	Page No	66701 to 66703		
8	check Measurment of the Asst	29-07-2022		
	Exe. Eng. / Exe.Eng. On	—		
9	Name of the Office / Official	Asst.Executive Enginner		
	incharge of the work	T.Dasarahalli Sub Division		
10	a)Assistant Engineer	Venkateshappa		
	b) Asst. Exe. Engineer	B R Ranganath		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	20.00 Lakhs	16,43,583-03		3,56,795-00

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
Ward No.14


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057


ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE